



CONSTRUCTION UPDATES & ACTIVITIES

Week Ending June 23, 2017

North County Campus Center

Work this week: The roofing contractor is finalizing the detail work at the main single ply roof and will be starting on the high metal roof next week. Plumbing, electrical, and HVAC rough-in work continues; insulation and drywall are being installed at the first and second floors; and the window sill sheet metal and flashing installations are ongoing. The glazing contractor continues installing the windows, and the parking lot expansion is moving forward as well.

Access:	No access into fenced const. zone Modified pedestrian access around site work on Dallons Drive
Noise:	Moderate noise from equipment and framing operations
Parking:	Parking Lot 10-minor loss of spaces
Utilities:	None
Odors:	None

